

## **FORM A:**

Revision #1: 11/6/18

### **REVISED RFP SCHEDULE FOR GREENWOOD DUPLEXES**

Thursday, November 1	Release of RFP
Thursday, November 15	Scheduled site visits 10am-4pm <i>(Call Derrill to schedule a meeting time by 11/13 at 4pm)</i>
Thursday, December 6	RFP Responses due at IHT by 4pm
Saturday, December 15	IHT Board approval of staff recommendation
Tuesday, December 18	Applicants notified of decision

### **GREENWOOD AVE. CONSTRUCTION TARGET DATES:**

Monday, March 5	Excavation, Foundations, & Utilities. <i>Includes:</i> <ul style="list-style-type: none"><li>• <i>Rough in of initial site access and all site protection</i></li><li>• <i>Planting of initial screening at northern portion of lot</i></li><li>• <i>Excavation, foundation install, basement slab, floor frame &amp; subfloor</i></li><li>• <i>Trenching and installation of power and water from road to houses</i></li><li>• <i>Backfill and roughing of subgrades</i></li></ul>
Monday, April 16	Septic installation by CES. <i>Note:</i> <ul style="list-style-type: none"><li>• <i>Selected contractor coordinate directly with Septic Engineer and installer.</i></li></ul>
Monday, April 30	Establish driveway and parking areas Resume building construction. <i>Note:</i> <i>Onsite parking only after this date per Planning Board.</i>
Friday, September 20	Construction and Landscape completion.
Tuesday, October 1	Occupancy.

### **CONTRACTOR PROPOSAL FOR PREFERRED CONSTRUCTION DATES:**

*Please fill in preferred dates below:*